

Zilla Parishad, Sangli

MB NO: 1471140000030001

Panchayat Samiti, Miraj

## MATERIAL CONSUMPTION STATEMENT

Bill No : 1st R.A. Bill

**Name of Work:** S.T.B.T. To Internal Road at Samdoli, Taluka Miraj, District Sangli. (Nagari Suvidha 2019-20)

**Agency:** abc

**Authority:**





**WorkOrder No:** ZPSGL/WO/2515/33532



**WorkOrder Date:** 16-04-2023

**Stipulated Date of Completion:** 19-02-2027

**Date of Measurement:** 22-10-2023

Item No	Item of Work	Uptodate Quantity	Theorotical Rate of Consumption	Theorotical Consumption	Actual Rate of Consumption	Actual Consumption	Unit	Remark
<b>Cement</b>								
19	Providing block of M-10 C.C. with circular or other shaped opening for water way. - with drum mixer with SCADA with natural / artificial sand (using NAT. SAND).	1.410	0.220000	0.310	0.220000	0.310	M.T.	
18	Providing rubble stone paving 15 cm th in 1:3 C.M. over bedding of 15 cm th C.C. 1:4:8. (using NAT. SAND).	0.780	0.033500	0.026	0.033500	0.026	M.T.	
<b>Total</b>				<b>0.336</b>		<b>0.336</b>		

Item No	Item of Work	Uptodate Quantity	Theorotical Rate of Consumption	Theorotical Consumption	Actual Rate of Consumption	Actual Consumption	Unit	Remark
<div></div> <div>Sectional Engineer , Panchayat Samiti, Miraj</div>				<div></div> <div>Dy Executive Engineer , Panchayat Samiti, Miraj</div>				
R.C.C. Pipes 300 mm. dia.								
15	P/L concrete pipes of I.S.N.P. class of 300 mm dia.	0.460	1.000000	0.460	1.000000	0.460	R.Mt.	
Total				0.460		0.460		
<div></div> <div>Sectional Engineer , Panchayat Samiti, Miraj</div>				<div></div> <div>Dy Executive Engineer , Panchayat Samiti, Miraj</div>				
Asphalt Grade 60/70 @ Site								
13	Providing 20 milimetre thick premix bituminous carpet including applying tack coat & Type-A seal coat.	1.000	0.002840	0.003	0.002840	0.003	M.T.	
12	Providing & constructing 75 mm thick M.P.M. road surface. Including picking of existing WBM surface. (Using VG-30 bulk bitumen)	0.990	0.002000	0.002	0.002000	0.002	M.T.	
Total				0.005		0.005		

Item No	Item of Work	Uptodate Quantity	Theorotical Rate of Consumption	Theorotical Consumption	Actual Rate of Consumption	Actual Consumption	Unit	Remark
	 Sectional Engineer , Panchayat Samiti, Miraj					 Dy Executive Engineer , Panchayat Samiti, Miraj		