

Zilla Parishad, Sangli

Panchayat Samiti, Miraj

FORM NO-52
MEASUREMENT BOOK

MB NO : 1471140000040002

YEAR : 2023-2024

Name of Work : S.T.B.T. To Internal Road at Samdoli, Taluka Miraj, District Sangli. (Nagari Suvidha 2019-20)

MEASUREMENT BOOK

Bill No : 2nd & Final Bill


Name of Work: S.T.B.T. To Internal Road at Samdoli, Taluka Miraj, District Sangli. (Nagari Suvidha 2019-20)


Agency: abc

Authority:

WorkOrder No: ZPSGL/WO/2515/33532 **WorkOrder Date:** 19-05-2023

Actual Date of Completion:	Date of Measurement:	
19-05-2023	23-11-2023	


Sr NO	Particulars	Number	Length	Breadth	Height	Quantity
Record Entry No :1				Date :17-11-2023		
Item No: 2		Supplying trap metal of required size by bringing the boulders / rubble at the road side breaking them to required gradation including conveying the boulders / rubble and stacking the broken metal, excetra complete. (Prior approval of sample stack of broken metal by the Executive Engineer is necessary. The date of approval will form part of the measurements) - 60 milimetre metal, by breaking boulders. (Hand broken).				
8	Ramp for PWD person	1.0	1.800	1.200	0.300	0.648
Item No: 3		Supplying hard murum / kankar at the road site, including conveying and stacking, excetra complete.				
8	Ramp for PWD person	1.0	1.800	1.200	0.300	0.648
Item No: 4		Spreading 60 mm metal for road work including sectionong, excetra complete as directed by Engineer in charge.				
8	For Septic Tank	1.0	5.200	1.460	0.150	1.139
Item No: 5		Spreading hard murum / soft murrum / gravel or kankar for side width, excetra complete.				
18	Below Flooring Shops	5.0	3.050	6.000	0.075	6.863
Measured and recorded by me at the site of work				Checked by me at the site of work		
						
Sectional Engineer , Panchayat Samiti, Miraj				Dy Executive Engineer , Panchayat Samiti, Miraj		
Record Entry No :2				Date :23-11-2023		

Sr No	Particulars	Number	Length	Breadth	Height	Quantity
Item No: 1	Excavation for roadway in earth, soil of all sorts, sand, gravel or soft murum including dressing section to the required grade, camber and side slopes and conveying the excavated materials with all lifts upto a lead of 50 metre and spreading for embankment or stacking as directed. By Mechanical Means.					
8	Ramp for PWD person	1.0	1.800	1.200	0.300	0.648
Measured and recorded by me at the site of work				Checked by me at the site of work		
						
Sectional Engineer , Panchayat Samiti, Miraj				Dy Executive Engineer , Panchayat Samiti, Miraj		

Executive Engineer Checking:

Item No	Item Description	Measurements
2	Supplying 60 mm trap metal, by breaking boulders. (Hand broken).	8
3	Supplying HM	8
4	Spreading 60 mm metal for road work.	8
5	Spreading HM /SM / gravel or kankar for side width complete.	18

Checked measurements 0.61% . (Value Rs1,350.27.)	
	Executive Engineer , Zilla Parishad, Sangli

I have Checked all the measurements and I accept the measurements Date :23-11-2023
 abc ,